



**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION
DIVISION OF WATER RESOURCES
CERTIFICATE OF COMPLETION OF A SUBSURFACE SEWAGE DISPOSAL SYSTEM**

Issued to: James McGee

Location:

County: Jackson

Address: 254 Bob Johnson Ln

City: Cookeville

Subdivision: Hawkins Property

Lot #: 3

Map: 093 Group: _____ Parcel: 088.03

Installed by: Josh Morris

Installer email: _____

Number of Bedrooms: 3

Gallons per Day: 0

Estimated Soil Absorption Rate: 75 MPI

- ☒ New Installation
☐ Repair Existing System
☐ System Modification
☐ Large System

Type of System:

- ☐ Conventional
☐ Modified Conventional
☒ Conventional System Substitute
☒ Chamber
☐ Poly Expanded Styrene
☐ Large Diameter Gravelless Pipe
_____ Gravel backfill in a 24 in. trench required?
☐ Low Pressure Pipe
☐ Mound
☐ Lagoon
☐ Subsurface Drip Disposal
☐ Other _____

Product: Infiltrator - Arc 24: 22.5" wide x 12" high

Septic Tank Manufacture: Sparta
Volume (gal): 1,000

Effluent Pump? No
Effluent Pump Manufacture: _____
Effluent Pump Tank Volume: _____ gallons

Was the electric inspected? _____
Electric Inspection Ticket #: _____
Electric Inspection Date: _____

Comments:

Please see attached site drawing and any other supporting documentation.

Inspected by: Braxton Patton
DWR Staff

04/20/2026
Date

Tennessee Department of Environment and Conservation - Division of Water Resources
Certificate of Completion of a Subsurface Sewage Disposal System



Issued To: James McGee
Location: 254 Bob Johnson Lane
Cookeville, TN 38501
Parcel ID: 093 088.03
Hawkins Property, Lot 3
Inspector: Braxton Patton *Braxton Patton ES1*
Date: 20 Apr 2026

General Notes:

- Please refer to the subsurface sewage disposal system details on the first page of the Certificate of Completion.
- Questions regarding the Certificate of Completion should be directed to the local Division of Water Resources representative.

The Subsurface Sewage Disposal System is Approved For:

(X) Residential: # of Bedrooms: 3
() Other: _____
Gals/Day: _____

Sparta 1000
Arc 24

L1: 30'
L2: 45'
L3: 55'
L4: 80'
L5: 100'
L6: 65'
375 total footage

All field line within
2" tolerance according
to regulations

Tight line: 30'
3" SCH 40 PVC



















