HVAC INSPECTION



Weather Masters 155 E. Broadway Road Mesa, AZ 85210 Office: 480-832-9659 www.acdudes.com Invoice 40867 Invoice Date 10/26/2021 Completed Date 10/26/2021 Technician Rafael Colon Customer PO

Job Address

1615 North Date Drive Tempe, AZ 85281 USA

Description of Work

PERFORMED SYSTEM INSPECTION ON A 4 TON GASPACK, SYSTEM IS IN VERY POOR CONDITION. THE FOLLOWING ITEMS WERE FOUND:

- 1. WEAK 4 UFD CAPACITOR.
- 2. WEAK 10 UFD CAPACITOR.
- 3. INSULATION NEEDS TO BE RE ATTACHED TO THE SYSTEM CABINET. ITS GETTING SUCKED IN BY BLOWER.
- 4. DEFECTIVE THERMOSTAT BATTERIES.
- 5. DEFECTIVE 60 AMP FUSE.
- 6. DRY ROTTED THERMOSTAT WIRE
- 7. IRREGULAR RESISTANCE OHMS READING AT COMPRESSOR.

SYSTEM CAN BE REPAIRED TO COOLING STATUS BUT THE SYSTEM IS 25 YEARS OLD AND THE COMPRESSOR OR ANY OTHER COMPONENTS MIGHT FAIL VERY SOON. SYSTEM REPLACEMENT IS EXTREMELY RECOMMENDED.

R-22 REFRIGERANT NOTICE

YOUR CURRENT SYSTEM OPERATES ON R-22 REFRIGERANT. R-22 REFRIGERANT AVAILABILITY IS VERY LOW AND SUPER EXPENSIVE TO BUY. R-22 IS ALSO VERY BAD ON OUR EARTHS OZONE LAYER. AS OF 2020 R-22 REFRIGERANT IS NO LONGER BEING IMPORTED OR PRODUCED IN THE USA AND MANY COUNTRIES IN THE WORLD.

Task # DIA-004	Description 37 Point Inspection		Quantity 1.00	Your Price \$85.00	Your To \$85.00	otal
Paid On 10/26/2021		Type Credit Card	Memo	Amou i \$85.00		
				P	Potential Savings \$0.00	
					ub-Total ax	\$85.00 \$0.00
				T	otal Due	\$85.00

Balance Due

\$85.00

\$0.00

Payment

Thank you for choosing Weather Masters. We appreciate your business.

Like us on Facebook!! Check out our current promotions or specials we have. https://www.facebook.com/WeatherMasters/ www.acdudes.com

I have the authority to order the work outlined above which has been satisfactorily completed. I agree that Seller retains title to equipment/materials furnished until final payment is made. If payment is not made as agreed, Seller can remove said equipment/materials at Seller's expense. Any damage resulting from said removal shall not be the responsibility of Seller. All balances due upon completion of work. All past due balances will be assessed a late charge of \$10 minimum with 1.5% per month (18% APR)

HVAC REPAIR ESTIMATE



Weather Masters 155 E. Broadway Road Mesa, AZ 85210 Office: 480-832-9659 www.acdudes.com Estimate 37841655 Job 40867 Estimate Date 10/26/2021 Technician Rafael Colon Customer PO

Job Address

1615 North Date Drive Tempe, AZ 85281 USA

Estimate Details

Repair Estimate: PERFORMED SYSTEM INSPECTION ON A 4 TON GASPACK. SYSTEM IS IN VERY POOR CONDITION. THE FOLLOWING ITEMS WERE FOUND:

- 1. WEAK 4 UFD CAPACITOR.
- 2. WEAK 10 UFD CAPACITOR.
- 3. INSULATION NEEDS TO BE RE ATTACHED TO THE SYSTEM CABINET. ITS GETTING SUCKED IN BY BLOWER.
- 4. DEFECTIVE THERMOSTAT BATTERIES.
- 5. DEFECTIVE 60 AMP FUSE.
- 6. DRY ROTTED THERMOSTAT WIRE.
- 7. IRREGULAR RESISTANCE OHMS READING AT COMPRESSOR.

SYSTEM CAN BE REPAIRED TO COOLING STATUS WITH ATTACHED ESTIMATE, BUT THE SYSTEM IS 25 YEARS OLD AND THE COMPRESSOR OR ANY OTHER COMPONENTS MIGHT FAIL VERY SOON. SYSTEM REPLACEMENT IS EXTREMELY RECOMMENDED.

R-22 REFRIGERANT NOTICE

YOUR CURRENT SYSTEM OPERATES ON R-22 REFRIGERANT. R-22 REFRIGERANT AVAILABILITY IS VERY LOW AND SUPER EXPENSIVE TO BUY. R-22 IS ALSO VERY BAD ON OUR EARTHS OZONE LAYER. AS OF 2020 R-22 REFRIGERANT IS NO LONGER BEING IMPORTED OR PRODUCED IN THE USA AND MANY COUNTRIES IN THE WORLD.

Task #	Description	Quantity	Your Price	Your Total
CAP-002	Replace Motor Run Capacitor: 5 MFD	1.00	\$199.99	\$199.99
CAP-004	Replace Run Capacitor Motor: 10 MFD	1.00	\$199.99	\$199.99
ECW-016	Replace 35A - 60A 3" 250V Fuse	2.00	\$46.25	\$92.50
MIS-004	Labor	1.00	\$50.00	\$50.00
ECW-011	Replace between 6' & 20' of accessible low volatage wire	1.00	\$180.00	\$180.00

Potential Savings \$102.56

 Sub-Total
 \$722.48

 Tax
 \$0.00

 Total
 \$722.48

Thank you for choosing Weather Masters. We appreciate your business.

Like us on Facebook!! Check out our current promotions or specials we have. https://www.facebook.com/WeatherMasters/ www.acdudes.com

I authorize Weather Masters Inc. to perform the work outlined above per estimate for \$722.48